

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

---

# **Monthly Engineer's Report**

## **PLASCO TRAIL ROAD GASIFICATION PROCESS DEMONSTRATION PROJECT**

**Review Period:** 1 January 2009 to 31 January 2009



**DECOMMISSIONING CONSULTING SERVICES LIMITED**

HEAD OFFICE  
121 Granton Drive, Unit 11  
Richmond Hill, Ontario  
Canada L4B 3N4

Tel: (905) 882-5984  
Fax: (905) 882-8962

Specialists in Property Assessments & Environmental Audits, Site Remediation & Decommissioning, Geotechnical Engineering, Contaminant & Physical Hydrogeology, Waste & Wastewater Treatment & Management, Risk Assessment, Ordnance Control, Infection Control, Brownfields Development Strategies & Industrial Hygiene

E-mail: [engineers@dcsdtd.ca](mailto:engineers@dcsdtd.ca)  
Web Site: <http://www.dcsdtd.ca>

OTTAWA OFFICE    Tel: (613) 230-2405    Fax: (613) 230-1403

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

---

**EXECUTIVE SUMMARY**

Under Condition 49.a of Provisional Certificate of Approval (Waste Disposal Site) Number 3166-6TYMDZ a Professional Engineer must visit the Plasco Trail Road Gasification Process Demonstration Project on a monthly basis to observe and report on the operations of the Site to verify compliance with the requirements of *O. Reg. 254/06* and the conditions of these Certificates. Decommissioning Consulting Services (DCS) Limited staff has been retained to provide this monthly review. This report summarizes the review covering the period 1 January 2009 to 31 January 2009.

Key observations noted and conclusions resulting from the monthly visit are summarized below:

Based on available information and observations made during the site visit, we believe that operations are in substantial compliance with O.Reg. 254/06 (Plasco Demonstration Project), Provisional Certificate of Approval (Waste Disposal Site) Number 3166-6TYMDZ and Certificate of Approval (Air) Number 6925-6REN9E; including any recent amendments. Minor items of interest are discussed more fully in the attached report.

A moderate amount of municipal curb-side waste was received and processed during this reporting period including some high carbon feed waste.

A spill was registered on 1 January 2009, occurring from a frozen pipe connecting to the liquid waste collection sump at the northwest corner of the MSW building. The liquids apparently froze upon release. The frozen liquids were collected off the asphalt pavement and placed in a lugger bin for characterization and disposal. A heat tracer cable was placed on the pipe to prevent future loss.

The maximum waste holding time of 72 hours was exceeded during this reporting period. Waste which was delivered to the MSW building on Monday 12 January was not fully processed by Thursday 15 January and was returned to the Trail Road landfill on Friday 16 January.

The max. 10-min. avg. value to the flare for Organic Matter was elevated above the maximum permissible level during this reporting period, occurring on 11 Jan. 2009, due to difficulty in lighting the flare on start-up. The issue was corrected promptly, within approximately 20 minutes, and verbal notification was provided to MOE; follow-up reporting due to this Maximum Limit exceedence is to be issued shortly.

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

---

**TABLE OF CONTENTS**

<b>1.0 PURPOSE OF MONTHLY ENGINEER'S REPORT .....</b>	<b>1</b>
<b>2.0 SUMMARY DATA – WASTE QUANTITIES .....</b>	<b>2</b>
<b>3.0 SUMMARY DATA – EMISSIONS MONITORING.....</b>	<b>3</b>
3.1 CEMS Monitoring Data .....	3
3.2 Source Testing Data .....	4
<b>4.0 DOCUMENT AND RECORDS REVIEW.....</b>	<b>5</b>
<b>5.0 SITE INSPECTION.....</b>	<b>15</b>
<b>6.0 EQUIPMENT PERFORMANCE .....</b>	<b>18</b>
6.1 Planned Maintenance .....	18
6.2 Equipment Failures .....	18
<b>7.0 CERTIFICATION .....</b>	<b>19</b>

List of Appendices

Appendix 1: CEM Summary Data	Applicable:	Yes: <input type="checkbox"/>	No: <input checked="" type="checkbox"/>
Appendix 2: Source Test Data	Applicable:	Yes: <input type="checkbox"/>	No: <input checked="" type="checkbox"/>
Appendix 3: Planned Maintenance	Applicable:	Yes: <input type="checkbox"/>	No: <input checked="" type="checkbox"/>

**MONTHLY ENGINEER'S REPORT:**  
**PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

---

**1.0 PURPOSE OF MONTHLY ENGINEER'S REPORT**

Under Condition 49.a of Provisional Certificate of Approval (Waste Disposal Site) Number 3166-6TYMDZ a Professional Engineer must visit the Plasco Site (the Site) on a monthly basis to observe and report on the operations of the Site to verify compliance with the requirements of *O. Reg. 254/06* and the conditions of these Certificates. The inspections are to include a detailed walkthrough of the entire Site and a thorough review of the daily Site inspection records and the daily log book records required by Conditions 48 and 49, respectively, of the Provisional Certificate of Approval (Waste Disposal Site).

Condition 49.b of the Provisional Certificate of Approval (Waste Disposal Site) requires a report, signed by the Professional Engineer (the Monthly Engineer's Report), that summarizes the results of each inspection and certifies whether the Site has operated in substantial compliance with this Certificate since the previous report, to be provided to the District Manager.

Condition 9(1) of Certificate of Approval (Air) Number 6925-6REN9E also requires preparation of the Monthly Engineer's Report, including additional information to be included in the Report:

- An Executive Summary;
- Average and maximum daily quantity and the total quantity of municipal waste and high carbon waste received and processed by the Facility in that month;
- Results of the CEM System, complete with a summary of the maximum concentration monitored and recorded for each contaminant in that month;
- Dates and times and the results of any Source Testing, if conducted that month;
- Details of planned maintenance or failure of equipment in the facility (related to air emission releases).

This document serves as a means of formal monthly reporting on the status of the Plasco Trail Rd. operations to key project stakeholders, including the Ministry of Environment.

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

---

**2.0 SUMMARY DATA – WASTE QUANTITIES**

<b>Parameter</b>	<b>Monthly Value</b>	<b>Approved Limit</b>	<b>Units</b>	<b>Within Approved Limit</b>
Average Daily Quantity of Municipal Waste Received	15.4		Tonnes/day	
Average Daily Quantity of Municipal Waste Processed	6.4		Tonnes/day	
Maximum Daily Quantity of Municipal Waste Processed	28.2	75	Tonnes/day	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Maximum Daily Quantity of Municipal Waste Received	65.7		Tonnes/day	
Total Quantity of Municipal Waste Received in Month	430.6		Tonnes	
Total Quantity of Municipal Waste Processed in Month	178.1		Tonnes	
Average Daily Quantity of High Carbon Feed Received	0.4		Tonnes/day	
Average Daily Quantity of High Carbon Feed Processed	0.4		Tonnes/day	
Maximum Daily Quantity of High Carbon Feed Processed	3.0	10	Tonnes/day	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Maximum Daily Quantity of High Carbon Feed Received	11.1		Tonnes/day	
Total Quantity of High Carbon Feed Received/Mnth	11.1		Tonnes	
Total Quantity of High Carbon Feed Processed/ Month.	11.5		Tonnes	

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

---

**3.0 SUMMARY DATA – EMISSIONS MONITORING**

**3.1 CEMS MONITORING DATA**

<b>Contaminant</b>	<b>Maximum Rolling Average<sup>(1,2)</sup></b>	<b>Limit<sup>(1)</sup></b>	<b>Averaging Period</b>	<b>Within Approved Limit</b>
Nitrogen Oxides	52.72 -Flare n/a -Engines	110 Maximum	ppmv- arithmetic average of 24 hrs of data	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> - Flare Yes <input type="checkbox"/> No <input type="checkbox"/> -Engine
Hydrogen Chloride	0.85 -Flare n/a -Engines	18 Maximum 13 Operational	ppmv – arithmetic average of 24 hrs of data	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> - Flare Yes <input type="checkbox"/> No <input type="checkbox"/> -Engine
Sulphur Dioxide	8.82 -Flare n/a -Engines	21 Maximum 14 Operational	ppmv – geometric average of 24 hrs of data	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> - Flare Yes <input type="checkbox"/> No <input type="checkbox"/> -Engine
Organic Matter	368.3 -Flare 138.9 -Engines	100 Maximum 75 Operational	ppmv – 10-min. average expressed as equiv. methane (legislated)	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> - Flare Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> -Engine

(1) Units are parts per million by volume.

(2) Rolling Average ( 24-hr ) maximum values recorded during review month. Organic matter is legislated on a 10-minute average calculation.

Additional Data provided in Appendix 1: Yes -  No -

Comment 1: Engines #2 and #3 were run for short time periods during this reporting period. Engine #3 exhaust was re-routed through the flare. Less than 24hrs of CEMS data on the engines have accumulated to date. The CEMS software has been modified to report 10 minute averages for Organic Matter.

Comment 2: Elevated organic matter concentrations were detected at the flare on 11 January 2009. There was some difficulty in lighting the flare on start-up. The issue was corrected promptly and organic matter concentrations were again within compliance within approximately 20 minutes. The incident has been verbally reported to the MOE. Additional investigation is ongoing and a report will be issued to the MOE.

Comment 3: A Program Approval was issued, effective 1 December 2008, to permit a temporary Organic Matter maximum limit of 225 ppmv and operational limit of 200 ppmv from the engines – expiring after 31 March 2009 – to allow for the tuning of the gas engines.



**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

**4.0 DOCUMENT AND RECORDS REVIEW**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
28	The <i>Owner</i> may only accept the following categories of <i>Municipal Waste</i> at the <i>Site</i> : a. <i>Domestic Waste</i> originating from curbside collection within the City of Ottawa that would otherwise have been disposed of at the <i>Trail Road Landfill</i> ; b. <i>High carbon waste</i> originating within the City of Ottawa that is not suitable for recycling and that would otherwise have been disposed of at the <i>Trail Road Landfill</i> ; and c. <i>High carbon waste</i> resulting from waste processing activities at Lafcorp Inc. under Provisional Certificate of Approval Number 4130-5ZKII3W that is not suitable for recycling and that would otherwise have been disposed of at an approved waste disposal site.	1. Review daily log book. 2. Verify wastes sources and truck logs.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- no concerns identified.
29	A maximum of fifteen (15) truckloads of waste may be received at the Site per day.	1. Review truck log. 2. Verify maximum limit not exceeded.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- maximum allowable was not exceeded.
30a	The Site is approved to utilize Domestic Waste referred to in Condition 28a. at a rate not to exceed seventy-five (75) tonnes per day;	See Section 2.0, above.		
30b	The Site is approved to utilize High carbon waste referred to in Conditions 28b. and 28c. at a combined maximum rate not to exceed ten (10) tonnes per day.	See Section 2.0, above.		

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
	The maximum amount of waste that may be present at the Site at any one time shall not exceed the following:	See Section 2.0, above.		
31a	Incoming waste: i. three hundred (300) tonnes of Domestic Waste stored within the material handling building; ii. one hundred (100) tonnes of High carbon waste stored within the plastics storage building;	1. Review daily logs. 2. Verify maximum limits not exceeded	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- maximum limits not exceeded.
31b	Solid Residual waste : i. one hundred (100) tonnes of slag waste stored within two lugger boxes; ii. twenty-five (25) tonnes of wet sulphur waste from the H2S Removal System collected within storage vessel TK-2265; iii. eight hundred (800) kilograms of flyash waste from the slag baghouse collected within storage vessel TK-2264 iv. thirty (30) tonnes of converter bottom ash waste in storage vessels TK2146-TK2147 v. eight (8) tonnes of ash from bag house in vessels TK2276 –TK2277 or 8 ash bins; vi. twenty-two (22) m3 of non-processable waste in vessel TK1250; and vii. a maximum of 3 drums of hazardous waste segregated from incoming waste stream and stored in the MSW building.	1. Review daily logs. 2. Verify maximum limits not exceeded	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- maximum limits not exceeded

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
31c	Liquid Residual waste : i. 159,000 litres of Liquid Industrial Waste collected within above ground storage tank TK-6102; ii. 15,000 litres of Liquid Industrial Waste collected within underground storage tank TK-6112; and iii. 780 litres of Liquid Industrial Waste collected within sewage sump pit TK-610	1. Review daily logs. 2. Verify maximum limits not exceeded	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- maximum limits not exceeded
35.	All waste arriving at the Site shall be inspected by a Trained person prior to being received at the Site to ensure wastes are being managed and disposed of in accordance with this Certificate, the EPA and Reg. 347.	1. Determine - are there any new employees? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>  2. If yes, verify new employee has received required training in accordance with training matrix	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	-3 new employees hired during this reporting period.
36.	In the event that a load of waste is rejected, a record shall be maintained identifying the reason the waste was refused, the type of waste that was refused and the generator and/or the origin of the waste, if known	1. Review daily records. 2. For rejected loads, verify specified records are maintained.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- no waste loads were rejected. Viewing and sorting is undertaken within the MSW building and only curb-side waste is currently being received.
40.	The waste management functions that shall be carried out at the Site as approved by this Certificate are limited to the operations as described in the Site's Design and Operations Report .	1. Spot check random elements of the DOR relevant to waste management. Review for changes in process.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
41.	Standard Procedures Manual (SOP) specific to the Site shall be prepared a minimum of thirty (30) days prior to the acceptance of any waste at the Site . The Procedures Manual shall contain detailed standard operating procedures relating to all aspects of the handling and processing of waste at the Site and shall be maintained current at all times and kept at the Site in central location that is accessible to Site personnel.	1. Review operations for changes (physical or procedural). 2. Verify Standard Procedures Manual is updated to reflect any operational changes. 3. Verify Standard Procedures Manual readily available to staff.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
42b	In the event of a persistent odour issue at the Site that results in an off Site adverse impact the Owner shall implement additional odour control measures in accordance with the odour contingency plan.	1. Review complaint log for odour complaints. 2. Any odour complaints Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> 3. If persistent odour issue identified, verify odour contingency measures implemented	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- no odours detected .
43a	Domestic Waste received at the Site shall be utilized within seventy two (72) hours.	1. Review records to verify wastes utilized within 72 hours	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	20 tonnes of MSW was inadvertently retained from Monday 12 Jan. 2009 to Thursday 15 Jan. 2009 and returned to landfill on Friday 16 January 2009 as processing was slowed by the cold weather. Notification to MOE was made upon discovery of issue on 19 Jan. 2009.

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
43b	Domestic Waste shall be removed from the loading/unloading area for disposal at an approved waste disposal site within forty eight (48) hours during emergency situations, mechanical failure or process upsets.	<ol style="list-style-type: none"> <li>Review operational records to determine if emergency situations, mechanical failure or process upsets.</li> <li>If yes, review records to verify removal of waste within prescribed time.</li> </ol>	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
44.	The tipping floor shall be cleaned following each day's operation and shall be disinfected as necessary.	<ol style="list-style-type: none"> <li>Review records to verify cleaning (or disinfections if necessary) completed</li> </ol>	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- tipping floor is cleaned and checked on daily basis.
45a	All waste generated at the Site shall be disposed of in accordance with Reg. 347	<ol style="list-style-type: none"> <li>Review waste disposal records and ash leachate testing results.</li> <li>If any new wastes or disposal sites listed, verify wastes registered (as required) and carrier and receiver approved for these wastes.</li> </ol>	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- HWIN registration is active. No concerns identified following a review of waste manifests.
45b	Only haulers approved by the Ministry shall be used to transport waste from the Site	<ol style="list-style-type: none"> <li>Review waste manifest records.</li> <li>If new haulers used, verify hauler has a valid (Provisional) Certificate of Approval for a Waste Management System for the waste being transported from site.</li> </ol>	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
46.	The Owner shall ensure that landfill gas monitoring is carried out at the Site in accordance with the landfill gas monitoring plan for the Nepean Landfill Site (Closed) as it is amended from time to time.	1. Verify monthly monitoring by City of Ottawa Trail Rd. staff completed.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- staff from City of Ottawa Trail Rd. facility reported to be conducting monthly gas testing on Plasco site.
47	A Trained Person shall inspect the entire Site each day the Site is in operation to ensure that: the Site is secure; that the operation of the Site is not causing any nuisances; that the operation of the Site is not causing any adverse effects on the environment and that the Site is being operated in compliance with this Certificate . Any deficiencies discovered as a result of the inspection shall be remedied immediately, including temporarily ceasing operations at the Site if needed. On each operating day, a visual inspection of the specified areas shall be carried out.	See Term and Condition 48		
48	A record of the inspections shall be kept in the daily log book that includes the specified information.	1. Review Daily Shift Checklist and Rounds Checklist for previous month. 2. Verify inspections completed at least daily 3. Verify specified information is recorded 4. Review identified deficiencies and verify actions taken in a timely manner (This assessment may span more than one monthly report)	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
53b	A record showing that all persons directly involved with activities relating to the Site have been trained in accordance with the requirements described in Condition 53.a) shall be maintained at the Site at all times.	1. Determine - any new employees or contractors have worked on site? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> 2. Review training records to verify training in accordance with training plan	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
54	A Trained Person (see definition in CofA) shall be available at all times during the hours of operation of this Site to carry out any activity required under this Certificate.	1. Review operating shift schedules to confirm at least one Trained Person present during operating hours	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
55a	If at any time a complaint is received regarding the operation of the Site , the complaint shall be responded to according to the procedures outlined below (items 55 a) through 55 d)):  The District Manager shall be notified in writing forthwith upon receipt of any complaint.	1. Review complaint records file. 2. Any complaints Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> 3. Confirm evidence of notification to District Manager for each complaint	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- no complaints known to have been reported.

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
55b	Each complaint shall be recorded and numbered, either electronically or in a separate logbook, and shall include the following information: i. the nature of the complaint, ii. if complaint is odour or nuisance related, the weather conditions and wind direction at the time of the complaint; iii. the address of the complainant (if provided); and iv. the time and date of the complaint	<ol style="list-style-type: none"> <li>1. Review complaint records file.</li> <li>2. Verify specified information is recorded for each complaint</li> </ol>	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
55c	Appropriate steps shall be taken forthwith to determine all possible causes of the complaint and to eliminate the cause of the complaint. A written reply shall be provided to the complainant within three (3) days of the complaint; and	<ol style="list-style-type: none"> <li>1. Review complaint records file.</li> <li>2. Verify investigation and corrective actions implemented.</li> <li>3. For each complaint, verify evidence of written reply provided within three days</li> </ol>	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
55d	A report written shall be completed and retained at the Site within one (1) week of the complaint date outlining the information required by subconditions a, b, and c above that details as appropriate, the actions taken to investigate the cause of and to resolve the complaint including any recommendations for remedial measures, and managerial or operational changes proposed and taken to reasonably avoid the recurrence of similar incidents.	<ol style="list-style-type: none"> <li>1. Verify report prepared and retained for each complaint</li> </ol>	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
57.	The Owner shall ensure that the Spill Contingency and Emergency Response Plan for the Site is reviewed annually and maintained current at all times.	1. Verify Plan revision date within one year.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
58	The Spill Contingency and Emergency Response Plan shall be retained in a central location on the Site and shall be accessible to all staff at all times. The Owner shall ensure that the District Manager, the local Municipality and the Fire Department are notified of any changes to the Spill Contingency and Emergency Response Plan.	1. Check revision of Spill Contingency and Emergency Response Plan. 2. If revised, obtain evidence that copies provided as required.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
60.	All staff that operate the Site shall be fully trained in the use of the Spill Contingency and Emergency Response Plan and in the procedures to be employed in the event of an emergency.	1. Determine if new staff on site? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> 2. If yes, verify records of training for new staff.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
61.	The Owner shall immediately take all measures necessary to contain and clean up any spill or leak which may result from the operation of this Site and immediately implement the Spill Contingency and Emergency Response Plan if required.	1. Determine if any spills occurred Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> 2. If yes, review spill response 3. If yes, review affected area for evidence of impact.	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	A spill was registered on 1 January 2009, occurring from a frozen pipe connecting the waste water tank to the liquid waste collection sump at the northwest corner of the MSW building. The liquids froze upon release. The frozen liquids were collected off the asphalt pavement and placed in a lugger bin for characterization and disposal. A heat tracer cable was placed on the pipe to prevent future loss and pipe rupture. No impact to the environment was anticipated as a result of the spill.

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
62	The Design and Operating Manual (DOM) shall be retained at the Site; kept up to date; and be available for inspection by Ministry staff. The Design and Operating Manual shall contain at a minimum the information specified for a waste processing site per the Ministry publication "Guide For Applying For Approval Of Waste Disposal Sites".	1. Verify DOM available. 2. Any changes in operations? <p style="text-align: center;">Yes <input checked="" type="checkbox"/> No <input type="checkbox"/></p> 3. If yes, verify DOM revised as required.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Rental (or alternate) flare still in use. GQCS modifications were completed as per recent CofA Amendment approvals. Updates to the DOM are under review and are to be finalized shortly.
63.	Changes to the Design and Operating Manual shall be submitted to the Director for approval.	1. Any changes in operations? <p style="text-align: center;">Yes <input checked="" type="checkbox"/> No <input type="checkbox"/></p> 2. If yes, verify record of MOE approval on file.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	-see comment above. Construction underway to build a new Visitor's Centre. New flare construction at southeast corner of site completed but not commissioned as yet. - discussions have been held with the MOE prior to the latest DOM updates.
64.	A daily log book or electronic file shall be maintained at the Site for a minimum of five years and shall include daily records of the pertinent information as listed in the C of A. All amounts must be recorded in metric.	1. Review daily logs book entries for completeness of records	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- Daily Shift and Rounds checklists were reviewed.

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

**5.0 SITE INSPECTION**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
11.	Steps shall be taken to minimize and ameliorate any adverse effect on the natural environment or impairment of water quality that results from their operations at the Site , including such accelerated or additional monitoring as may be necessary to determine the nature and extent of the effect or impairment.	1. Inspect following areas for evidence of spills / leaks / releases or other adverse conditions:  Litter (general site, especially around fence lines)  Loading / unloading areas (MSW Bldg; HCF Storage)  Storage Area (Exterior Solid Waste)  Circulation/ Access Roads  Raw/ Waste Liquids Storage  Propane/Fuelling Areas  Delivery System Area (GQCS)  USB Building  Processing (Engines/Flares)	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>  Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>  Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>  Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>  Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>  Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>  Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>  Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- recommendation made to consolidate or set aside specific area(s) for raw chemical storage.          - A recommendation was made to sweep small area of observed converter ash beneath the Converter unit.

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
33.	The Site shall be operated and maintained in a secure manner, such that unauthorized persons cannot enter the Site.	1. Visually verify condition of gates, property line and security fences	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- both gates were closed at time of inspection.
34.	A sign shall be posted and maintained at the main entrance/exit to the Site displaying in a manner that is clear and legible from the public roadway bordering the Site . The sign shall contain specified information	1. Visually verify sign is present	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
37.	All waste storage containers at the Site shall have a label or sign identifying the waste type and if applicable the waste class(es), the waste characteristic, WHMIS and TDGA classification of the contents contained within. The label or sign shall be clearly visible.	1. Inspect waste storage containers for presence of labels during site tour.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- waste containers were labelled; waste classes recommended for labelling also
38.	All waste received at the Site shall be unloaded, processed and stored at the locations shown in the General Arrangement Drawing (Drawing Number 141-DL-0260).	1. Verify wastes stored in designated locations during site tour.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
39.	The Owner shall ensure that all waste and process chemicals shall be stored in accordance with Ministry publication "Guidelines for Environmental Protection Measures at Chemical Storage Facilities", dated October 1978 or as amended.	1. Verify wastes and process chemicals stored in designated locations and manner specified in DOM during site tour.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- consolidation of process chemical storage is to be conducted
42a	The Owner shall ensure that the doors of the material handling building shall be kept closed at all times and shall only be opened for entry or departure of vehicles.	1. Verify doors closed during site inspection.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

No.	Provisional Certificate of Approval (Waste Disposal Site) NUMBER 3166-6TYMDZ Term and Condition	Validation Method	Concerns Identified	Comments (for identified concerns)
58	Spill Contingency and Emergency Response Plan – Site Inspection – to be retained in a central location on the Site and accessible to all staff at all times.	1. Check that Spill Contingency and Emergency Response Plan in central location and available.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	- new Emergency Response Plan SOP issued- dated December 2008- revision A
59.	The equipment, materials and personnel requirements outlined in the Spill Contingency and Emergency Response Plan shall be immediately available on the Site at all times. The equipment shall be kept in a good state of repair and in a fully operational condition.	1. Verify specified spill response equipment and materials are available and in good condition.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

---

**6.0 EQUIPMENT PERFORMANCE**

**6.1 PLANNED MAINTENANCE**

Planned maintenance (other than routine upkeep) performed in Month on:

Equipment in the GQCS:	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
Reciprocating Engines:	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
Enclosed (or Alternate)Flare:	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>

If yes to any of the above, see comments below or Appendix 3 for summary:

Comments: Typical preventative maintenance (routine upkeep) was conducted on the GQCS, CEMS, and the engines during this reporting period.

**6.2 EQUIPMENT FAILURES**

Any failure of:

Equipment in the GQCS:	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
Reciprocating Engines:	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
Enclosed (or Alternate) Flare:	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>

If yes to any of the above, see comments below or check Appendix 3 for summary:

Comments:

**MONTHLY ENGINEER'S REPORT:  
PLASCO TRAIL ROAD- GASIFICATION PROCESS DEMONSTRATION PROJECT**

---

**7.0 CERTIFICATION**

This report reflects DCS Limited's best judgement in light of the information available to it at the time of preparation. Specifically, it is based on information supplied by site representatives, a sampling of facility files and a visual inspection of the property. DCS Limited has prepared this report using information understood to be factual and correct. Staff from DCS Limited are not employees of the Plasco Demonstration Project. This report is an overall review of the process and, as DCS staff are not intimate with plant operations on a day to day basis, it shall not be responsible for conditions arising from information or facts which were not fully disclosed to DCS staff by site representatives, or for conditions which can only be confirmed through sampling or monitoring.


This report was prepared by DCS Limited on behalf of Plasco Trail Road Inc. and the Ontario Ministry of the Environment. Any use of, or reliance or decision based on this report by any third party is the sole and exclusive responsibility of such third party. DCS accepts no responsibility for damages, if any, suffered by any third party as a result of the use of or reliance or decision based on this report.

We certify, based on the review of the items above, that Plasco Trail Road Inc. is in substantial compliance with O.Reg. 254/06 (Plasco Demonstration Project), Provisional Certificate of Approval (Waste Disposal Site) Number 3166-6TYMDZ and Certificate of Approval (Air) Number 6925-6REN9E.


Yours very truly,

**DECOMMISSIONING CONSULTING SERVICES LIMITED**

Prepared By:

  
Troy Austrins, P.Eng.  
Regional Engineer

Reviewed by:

  
John Hilton, M.A.Sc., P.Eng.  
President

Date:

10 February 2009

